

## **COMMERCIAL DEVELOPMENT MANAGER UPDATE – 15<sup>th</sup> February 2016**

### *Horgabost Wind Turbine*

Ecodyn will be replacing the faulty transformer on the transmission cable on Monday 27<sup>th</sup> March; the EMMA system and tanks will be commissioned on the 28<sup>th</sup> and Xant will come on 29<sup>th</sup> to finalise work on the turbine.

### *Pairc Niseaboist- Community Building*

Barnie's completed all outstanding electrical works on Friday 17<sup>th</sup> March except for the new intake fan, for which they are awaiting instructions from cdmm. The waste disposal unit for the hook-ups is still to be installed. Maciver Consultancy have submitted an application to CnES to adopt the road.

*This item has been removed due to for confidentiality reasons. Once the need for confidentiality is passed, this will be reinstated.*

HIE will be filming a case study of the project on Thursday 23<sup>rd</sup> March.

### *Luskentyre Mast*

EE are following a twin track solution to providing new emergency services coverage at the Luskentyre mast, with both a new mast and adding a dish to the existing mast remaining as options. The intention is to have the new facility installed by August.

Duncan MacPherson

17<sup>th</sup> March 17